

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

**REGION:** REGION XII - SOCCSARGEN  
**PROVINCE:** SOUTH COTABATO  
**CITY/MUNICIPALITY:** CITY OF KORONADAL (Capital)

**CALENDAR YEAR:** 2023  
**QUARTER:** 1

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of a Secondary Road from Sitio Kitubo to San Juan Loreto tamayo Elementary School	Tupi, South Cotabato	9,996,518.93	20/12/2022	16/04/2023	40.39%	4,036,670.98		Project is ahead of schedule; Contractor's 1st Progress Billing of 40.39% has been processed
<b>Total</b>		<b>9,996,518.93</b>				<b>4,036,670.98</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

\_\_\_\_\_  
 Local Budget Officer

\_\_\_\_\_  
 Local Accountant

\_\_\_\_\_  
 Local Chief Executive