

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION:	REGION XII - SOCCSSARGEN	CALENDAR YEAR:	2023
PROVINCE:	SOUTH COTABATO	QUARTER:	2
CITY/MUNICIPALITY:	CITY OF KORONADAL (Capital)		

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of a Secondary Road from Sitio Kitubo to San Juan Loreto tamayo Elementary School	Tupi, South Cotabato	9,996,518.93	20/12/2022	16/04/2023	73.31%	7,328,358.45		Project is ahead of schedule; Contractor's 2nd Progress Billing of 73.31% has been processed
Total		9,996,518.93				7,328,358.45		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD) CYNTHIA F. BARRIENTOS, CPA
Provincial Accountant

(SGD) REYNALDO S. TAMAYO, JR.
Provincial Governor