## CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES FOR THE 1ST QUARTER, CY 2022

Province: South Cotabato

			Date	Target	Project Status		No. of	
Program or Project	Location	Total Cost	Started	Completion	% of	Total Cost	Extensions,	Remarks
			Starteu	Date	Completion	<b>Incurred to Date</b>	if any	
Construction of 1 unit Warehouse and Drier at Sitio New Tupi, Brgy. Ned	Lake Sebu, South Cotabato	1,496,001.06	2/13/20	10/4/21	100.00%	1,025,027.78		Project completed on October 4, 2021; Total Cost Incurred to Date does not include Final Billing (still pending as of March 31, 2022)
Construction of Dairy Facilities and Dairy Processing Building - Package III (A. Brgy. Maligo, B. Brgy. Pag-asa, Polomolok) - PRDP	Polomolok, South Cotabato	12,875,066.54	7/28/21	1/25/22	100.00%	11,504,003.96		Project completed on February 24, 2022; Total Cost Incurred to Date does not include Final Billing (still pending as of March 31, 2022)
Construction of Dairy Facilities at Brgy.  3 Maligo, Polomolok, South Cotabato in Support to South Cotabato Dairy	Polomolok, South Cotabato	4,948,074.99	11/2/21	1/26/22	100.00%	4,453,463.44		Project completed on February 24, 2022; Total Cost Incurred to Date does not include Final Billing (still pending as of March 31, 2022)
Installation Of Airconditioning and 4 Ducting For Covid19 Testing Laboratory, SCPH Compound	Koronadal City, South Cotabato	2,358,700.00	11/11/21	2/22/22	86.96%	2,051,211.60		Ongoing project
Total		21,677,842.59				19,033,706.78		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

CYNTHIA F. BARRIENTOS, CPA

Provincial Accountant

REYNALDO S. TAMAYO, JR.

Provincial Governor