

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2ND QUARTER, CY 2022**

Province: South Cotabato

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1 Construction of Dairy Facilities and Dairy Processing Building - Package III (A. Brgy. Maligo, B. Brgy. Pag-asa, Polomolok) - PRDP	Polomolok, South Cotabato	12,875,066.54	7/28/21	1/25/22	100.00%	11,504,003.96		<i>Project completed on February 24, 2022; Total Cost Incurred to Date does not include Final Billing (still pending as of June 30, 2022)</i>
2 Construction of Dairy Facilities at Brgy. Maligo, Polomolok, South Cotabato in Support to South Cotabato Dairy	Polomolok, South Cotabato	4,948,074.99	11/2/21	1/26/22	100.00%	4,453,463.44		<i>Project completed on February 24, 2022; Total Cost Incurred to Date does not include Final Billing (still pending as of June 30, 2022)</i>
3 Installation Of Airconditioning and Ducting For Covid19 Testing Laboratory, SCPH Compound	Koronadal City, South Cotabato	2,358,700.00	11/11/21	2/22/22	100.00%	2,051,211.60		<i>Project completed on February 18, 2022; Total Cost Incurred to Date does not include Final Billing (still pending as of June 30, 2022)</i>
Total		20,181,841.53				18,008,679.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

CYNTHIA F. BARRIENTOS, CPA
Provincial Accountant

REYNALDO S. TAMAYO, JR.
Provincial Governor