

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3RD QUARTER, CY 2022**

Province: South Cotabato

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
1	Construction of Dairy Facilities and Dairy Processing Building - Package III (A. Brgy. Maligo, B. Brgy. Pag-asa, Polomolok) - PRDP	Polomolok, South Cotabato	12,875,066.54	7/28/21	1/25/22	100.00%	12,875,066.54		<i>Project completed on February 24, 2022; Final Billing was paid on July 26, 2022</i>
2	Construction of Dairy Facilities at Brgy. Maligo, Polomolok, South Cotabato in Support to South Cotabato Dairy	Polomolok, South Cotabato	4,948,074.99	11/2/21	1/26/22	100.00%	4,948,074.99		<i>Project completed on February 24, 2022; Final Billing was paid on July 26, 2022</i>
3	Installation Of Airconditioning and Ducting For Covid19 Testing Laboratory, SCPH Compound	Koronadal City, South Cotabato	2,358,700.00	11/11/21	2/22/22	100.00%	2,358,700.00		<i>Project completed on February 24, 2022; Final Billing was paid on July 25, 2022</i>
<b>Total</b>			<b>20,181,841.53</b>				<b>20,181,841.53</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**CYNTHIA F. BARRIENTOS, CPA**  
Provincial Accountant

**REYNALDO S. TAMAYO, JR.**  
Provincial Governor