

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4TH QUARTER, CY 2022**

Province: South Cotabato

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1 Upgrading of Farm-to-Market Road at Sitio Antual to Sitio Kibatang, Brgy. Ned Lake Sebu, South Cotabato	Brgy Ned, Lake Sebu, South Cotabato	14,993,313.94	2/6/22	12/30/22	100.00%	13,306,566.12	3	<i>Original Target Date: May 26, 2022; Time Extension No.1: 60CD Time Extension Nom2: 50CD Time Extension No.3: 25CD Suspension Order No.1: April 20, 2022 Resume Order No.1: July 12, 2022 Final Billing was paid on December 19, 2022</i>
Total		14,993,313.94				13,306,566.12		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

CYNTHIA F. BARRIENTOS, CPA
Provincial Accountant

REYNALDO S. TAMAYO, JR.
Provincial Governor